

REVISED PROJECT SCHEDULE - Roger Williams Park Ponds Water Quality Management Plan and Engineering Services												
Tasks	May - 11	June-11	July-11	August-11	Sept-11	Oct-11	Nov-11	Dec-11	Jan-Mar:12	Apr-Jun:12	Jul-Sep:12	Oct-Dec:12
Task 1: Water Quality Management Plan including Public Outreach & Engagement			★	★	★	★	★	✕	★	★		
Task 2.1a-c: Engineering Services - Survey, Design, Permitting									✕	★		
Task 2.1d : Engineering Services - Construction Bidding Documents											★	
Task 2.2: Construction Contract												
Task 2.2: Construction Certification												

- ★ Project Meetings (M1)
- ✕ Field Work (F1)

<u>Task 1</u>	<u>Dates</u>	<u>Tentative dates</u>
M1. Pre scoping (Complete)	23-May	
M2. Kickoff meeting with Committee (Complete)	23-Jun	
<u>Task 1.1</u>		
M3. Site Visit (Replacement for Public Meeting)	14-Jul	
<u>Task 1.4</u>		
M4. Goals Meeting	5-Oct	
<u>Task 1.5</u>		
F1. Field recon		Week of October 17th
M5. Technical meeting with Committee		Early November
M6. Technical Meeting with Committee		Late November
<u>Task 2.1b</u>		
F2. Survey Field work		Early December
M7. Committee Meeting pre-permitting		End of Year
<u>Task 2.1d</u>		
M8. City Staff Review of Final Plans		